

## Stonehaven Flood Protection Scheme Update August 2022

### WHAT ARE THE WEEKEND WORKING DATES?

Unless an emergency, the following dates will apply August 13/14, August 27/28, Sept 10/11, Sept 24/25, Oct 8/9, Oct 22/23, Nov 5/6.



### HOW ARE THE WORKS PROGRESSING?

#### **Bridgefield Road Bridge - White Bridge Area**

The culvert on the north side is now complete and we have moved the river temporarily into the culvert. This will enable us to construct the wall on the south side of the river. The piling is due to commence mid-August and is programmed to be complete by November.

During this next phase of construction, in a flood event, the level of the platform allows the river to spill out of the culvert and flow into the existing river footprint.

The programme for this area is as follows;

- North Side Culvert complete - Summer 2022
- South Side Piling and construction - Summer/ Winter 2022
- Installation of self-raising barriers - ~~Spring 23~~ Autumn 2022
- Garden reinstatements starting - ~~Spring 23~~ Autumn 2022
- White Bridge - Summer 2023

#### Garden reinstatement (North side)

- Originally the garden reinstatement on the North side was programmed for Spring 2023, however this is now programmed to commence September 2022.
- The new wall on the north side will begin construction October 2022 and is programmed to take around 5 months.

#### Street Naming

- There were many suggestions received for naming the new path from Bridgefield Bridge to the beach Boardwalk. These suggestions have now been put forward to Aberdeenshire Council's Kincardine & Mearns Area Committee for a final decision.

**Any project related questions please contact Email - [Stonehaven.community@mclh.co.uk](mailto:Stonehaven.community@mclh.co.uk)**

**Phone number (please leave message) – 07867 193124**

Dedicated Project Website <https://www.aberdeenshire.gov.uk/environment/flooding/stonehaven-fps/>