

Stonehaven Flood Protection Scheme Update November 2022

WHAT ARE THE WEEKEND WORKING DATES?

Unless an emergency, the following dates will apply November 5/6, Nov 19/20, Dec 3/4, Dec 17/18, (Dec 24* maybe used to close down site for holidays). Site will resume January 4 with working weekend 7/8.

HOW ARE THE WORKS PROGRESSING?

Bridgefield Road Bridge - White Bridge Area



Piling for the scheme is now complete.

Removal of the piling platform has commenced and the riverbed piles are being cropped to the correct height. These will be connected to a concrete slab that ties both the north and south walls together and sits under the riverbed.

The riverbed slab is expected to be completed by the end of January.

The White Bridge abutment on the north side is nearing completion and the south side is well underway.

The rising barriers to the north side are in place and being faced in stone within the garden side.

Garden reinstatement (North side)

- The stonework to the garden walls is nearing completion and it is anticipated that the slabbing work will commence w/c 21.11.22. During these works the temporary flood walls will be removed, therefore access to the rear of the properties will be restricted. In the event of an emergency, access will be maintained to ensure there is an escape route at all times during the works. With the continuing cooperation from the residents, these works will progress in a timely manner.

Street Naming

- It was recently agreed at Aberdeenshire Council's Kincardine & Mearns Area Committee, the new name for the new path from Bridgefield Bridge to the beach Boardwalk will be Stevie's Walk. Thank you to everyone putting forward suggestions.

Any project related questions please contact Email - Stonehaven.community@mclh.co.uk

Phone number (please leave message) – 07867 193124